

DEPARTMENT OF FEEDER ROADS - CENTRAL REGION
MINUTES OF MEETING WITH M/S EFFASCO LTD HELD
ON TUESDAY, 20TH MAY, 2014

IN ATTENDANCE

DFR Representatives Designation

1. Mr. Akwasi Buoh Asamoah : Regional Manager, DFR
2. Mr. Meredith N. Kuunyem : Operations Manager I, DFR
3. Mr. Kingsley Adu Amoako : Contract manager, DFR
4. Mr. Kwasi Adu Gyamfi : Operation Manager III, DFR
5. Mr. Kwadwo Abankwa : Managing Director, M/S Effasco Ltd
6. Mr. Atuahene : Representative, M/S Effasco Ltd

Item	Subject	Action By
	The meeting commenced at 10:49 am with a short prayer by Mr. Kingsley Adu Amoako. The Regional Manager, Mr. Akwasi Asamoah welcomed all members to the meeting. <u>Agenda</u> 1. Outstanding Earthworks Issue 2. Any Other Business (A.O.B) 1. Outstanding Earthworks Issue Mr. Akwasi Asamoah said that M/S Effasco Ltd had communicated about claims for cutting. The Contractor said that he had submitted invoice of cutting to DFR. The Regional Manager responded that DFR had visited the Contractor's site and there was no evidence of cutting. He added that DFR had plotted its existing levels and the existing levels of M/S Effasco Ltd. They found out that the levels of M/S Effasco Ltd were far below that of DFR which was evidence of some dubiety on the part of the Contractor. He further said that the iron rod claimed to be TBM which was inserted into the ground about 4 years ago had no rust on it, yielding another evidence of dubiety.	

Item	Subject	Action By
	Mr. Akwasi Buoh Asamoah therefore said that the data could not be used for preparation of certificate. The Contractor reacted angrily at the Regional Manager's comments. He said that most of the words the Regional Manager used were provocative. Mr. Akwasi Buoh Asamoah said that he was very sorry of any offensive words. He said that it was Head Office that requested for reconciliation of levels between DFR and M/S Effasco Company Limited. The Regional Manager asked the Contractor: "Are your levels existing or finished?". The Contractor answered: "They are existing levels". He also showed finished levels to the Regional Manager. The Contractor told his partner that they should leave the meeting because the Regional Manager was asking provocative questions. The Regional Manager said that he wants to see hand written finished levels and not computer printed levels. He added that M/S Effasco Ltd hasn't worked on the project since he assumed office as Regional Manager. M/S Effasco Company Limited said that the gravel material that he used was borrowed, however, Head Office ordered for payment of in-situ material. Mr. Meredith Kuuynem said that if Head Office directs for payment, nothing can be done. The Regional Manager said that Head Office has not directed for payment of cutting. The Contractor again told the Regional Manager to be pleasant in his speech. The Regional Manager said that we have not found any legitimate cost to pay for cutting. However, if Head Office orders for payment, it will be done. He added that the Contractor has to provide raw data of finished data.	

Item	Subject	Action By
	The Contractor said that he has done his work, if DFR won't pay, he has heard. 2. Any Other Business (A.O.B) In the absence of any further deliberations, Mr. Kwasi Adu-Gyamfi closed the meeting with a prayer at 11:52AM. Mr. Akwasi Buoh Asamoah (Regional Manager) Mr. Akwasi Adu-Gyamfi (Recorder, Operations Manager III)	